

CITY OF SANTA BARBARA LOWER MISSION CREEK FLOOD CONTROL PROJECT - STATUS



**TOTAL CONSTRUCTION COST:
\$124,260,644**

- LEGEND:**
- PROJECT CHANNEL REACH
 - EXISTING OPEN CHANNEL
 - CITY BRIDGE PROJECT
 - COMPLETED CONSTRUCTION

	LOCATION	BRIDGES		CHANNEL REACHES	
		COST	STATUS & COMMENTS	COST	STATUS & COMMENTS
BELOW GUTIERREZ STREET	CABRILLO BRIDGE	\$16,510,000	Scheduled for construction from Spring 2012 to Summer 2014.	-	Estimated \$500,000 for project channel upstream of Cabrillo Bridge. Phase 1 (the section from State to the Harbor View pedestrian bridge) has been completed. Phase 2 (the remaining reach up to Mason Street) will be constructed along with the Mason Street Bridge Project, currently scheduled for Summer 2013.
	REACH 1A	-	-	\$10,128,000	
	MASON STREET BRIDGE	\$4,900,000	Scheduled for construction from Spring 2013 to Summer 2014.	-	Construction scheduled for Summer 2013. Construction anticipated to be coordinated with construction of the Chapala/Yanonali Bridge. The culvert beneath the railroad tracks was constructed in Winter 2009.
	REACH 1B	-	-	\$8,824,000	
	REACH 2A	-	-	\$1,876,000	
	REACH 2B	-	-	\$13,012,000	
	REACH 3	-	-	\$4,721,000	
SUBTOTAL	\$21,410,000	-	\$38,559,000	-	
ABOVE GUTIERREZ STREET	GUTIERREZ STREET BRIDGE	\$4,515,750	Scheduled for construction in 2015; not included in the 2000 EIR/EIS for the Lower Mission Creek Flood Control Project.	-	-
	REACH 4	-	-	\$9,721,000	-
	HALEY/DE LA VINA BRIDGE	\$8,179,115	Construction has been completed.	-	-
	REACH 5	-	-	\$10,604,000	-
	COTA STREET BRIDGE	\$2,800,000	Scheduled for construction from Spring 2013 to Summer 2014.	-	-
	REACH 6	-	-	\$8,163,000	-
	ORTEGA STREET BRIDGE	\$3,985,779	Currently in construction, scheduled to be completed by the end of 2011.	-	-
	REACH 7	-	-	\$12,138,000	-
DE LA GUERRA BRIDGE	\$4,185,000	Scheduled for construction in 2014; not included in the 2000 EIR/EIS for the Lower Mission Creek Flood Control Project.	-	-	
SUBTOTAL	\$23,865,644	-	\$40,628,000	-	
GRAND TOTAL	\$45,075,644	-	\$79,185,000	-	-

